

Wireless Building Deployment order (J. Bucklaew, 03-05-2009)									
Number	Ranking	Building Name	Start-Date	END-Date	AP's Installed	Area	AP's New	AP's Est.	%complete
Pilot	76	UB Commons			8	30,470	8	3809	complete
New		REI			2	8,000	2	4000	complete
Rehab		JEDC Carriage house			2	8,747	2	4374	complete
1	2	Capen Hall L1,C8	11/19/2007	9/14/2009 2/29/2008	66	310,576	44	4706	complete
2	17	Goodyear Hall R1	12/17/2007	2/15/2008	50	183,336	45	3667	complete
3	9	Lockwood Library L2	3/3/2008	4/4/2008	49	237,315	30	4843	complete
4	39	Abbott Hall L3	4/7/2008	4/25/2008	26	108,884	23	4188	complete
5	19	Student Union L4	5/1/2008	9/15/2008	36	157,551	21	4376	complete
6	64	Knox Hall C1	5/12/2008	5/22/2008	14	46,956	14	3354	complete
7	20	Ellicott - Richmond R3	6/1/2008	8/12/2008	50	157,536	49	3151	complete
8	21	Ellicott - Redjacket R2	6/1/2008	9/5/2008	51	155,707	50	3053	complete
9	44	Diefendorf Hall C16	9/17/2008	9/30/2008	19	83,974	8	4420	complete
10	14	O'brian Hall C13	10/1/2008	1/9/2009	49	205,534	38	4195	complete
33	10	APPT - Flint	10/31/2008	1/8/2009	73	232,875	71	3190	complete
32	8	APPT - Southlake	1/12/2009	3/4/2009	71	246,787	70	3476	complete
34	11	APPT - Hadley	3/5/2009	5/29/2009	79	217,743	78	2756	complete
13	3	Center for the Arts C17	5/29/2009	9/16/2009	14	301,451	61	75	18.58%
27	25	Ellicott - Spaulding	6/14/2009	8/20/2009	51	145,329	46	2850	complete
15	47	Wende Hall C20	6/30/2009	7/15/2009	5	76,170	14	19	26.26%
11	16	Baldy Hall C3		10/20/2009	12	186,298	35	47	25.77%
14	4	Natural Sciences Complex C2		12/24/2009	10	300,149	65	75	13.33%
12	35	Clemens Hall C4		1/7/2010	15	117,414	14	29	51.10%
24	22	Clement Hall		2/11/2010	3	151,337	35	38	7.93%
16	5	Cooke Hall C6		4/13/2010	12	289,258	60	72	16.59%
17	6	Hochstetter Hall C7		6/12/2010	5	262,588	61	66	7.62%
31	29	Ellicott - Fargo		7/16/2010	1	140,395	34	35	2.85%
36	32	APPT - Creekside	PENDING	8/1/2009	0	128,393	45	45	0.00%
35	30	APPT - Flickenger	PENDING	8/1/2009	0	138,621	42	42	0.00%
19	7	Squire Hall		7/27/2010	19	253,125	44	63	30.02%
51	50	Foster Hall		8/6/2010	7	69,178	10	17	40.48%
21	13	Biomedical Research		9/19/2010	8	207,000	44	52	15.46%
18	1	Alumni Arena C15		12/16/2010	10	391,865	88	98	10.21%
22	15	Ellicott - MFAC C5		1/25/2011	10	200,045	40	50	20.00%
70	70	MacDonald		2/3/2011	0	37,117	9	9	0.00%
71	71	Michael Hall		2/12/2011	0	37,117	9	9	0.00%
72	72	Pritchard Hall		2/21/2011	0	37,117	9	9	0.00%
73	73	Schoellkoph Hall		3/3/2011	0	37,117	9	9	0.00%
20	12	Farber Hall & Farber Annex		4/15/2011	9	210,903	44	53	17.07%
23	18	Biomedical Education		5/23/2011	7	177,342	37	44	15.79%

Wireless Building Deployment order

(J. Bucklaew, 03-05-2009)

					AP's		AP's	AP's	
Number	Ranking	Building Name	Start-Date	END-Date	Installed	Area	New	Est.	%complete
26	24	UB Stadium		6/26/2011	3	147,939	34	37	8.11%
28	26	Kimball Tower C18		7/7/2011	25	144,918	11	36	69.00%
30	28	Park Hall C9		7/27/2011	15	142,135	21	36	42.21%
37	33	Fronczak Hall C10		8/19/2011	9	126,267	23	32	28.51%
38	34	Cary Hall		9/15/2011	4	125,126	27	31	12.79%
29	27	Ellicott - Porter		10/20/2011	1	143,294	35	36	2.79%
39	31	COE		11/23/2011	0	135,464	34	34	0.00%
40	36	RIA		12/22/2011	0	116,516	29	29	0.00%
41	37	Parker Hall		1/16/2012	4	115,945	25	29	13.80%
42	38	Sherman Hall		2/10/2012	3	110,628	25	28	10.85%
43	40	Furnas Hall		2/20/2012	16	104,915	10	26	61.00%
44	41	Hayes Hall		3/10/2012	5	94,762	19	24	21.11%
45	42	Baird Hall		3/27/2012	4	85,580	17	21	18.70%
46	43	Jacobs Hall		4/10/2012	7	83,997	14	21	33.33%
59	58	Governors - Dewey Hall		4/23/2012	1	55,458	13	14	7.21%
60	59	Governors - Lehman Hall		5/5/2012	2	55,413	12	14	14.44%
53	52	Governors - Roosevelt Hall		5/19/2012	2	64,243	14	16	12.45%
63	62	Governors - Clinton Hall		5/31/2012	2	54,911	12	14	14.57%
47	45	Clark Hall		6/20/2012	0	83,468	21	21	0.00%
48	46	Crofts Hall		7/3/2012	7	78,457	13	20	35.69%
49	48	Crosby Hall C19		7/18/2012	4	76,088	15	19	21.03%
50	49	Bonner Hall		7/27/2012	9	70,884	9	18	50.79%
52	51	Bell Hall (18/28net) C14		8/4/2012	8	66,609	9	17	48.04%
54	53	Helm Building		8/20/2012	0	62,244	16	16	0.00%
55	54	Beane Center		9/2/2012	2	60,444	13	15	13.24%
56	55	Jarvis Hall		9/11/2012	6	58,851	9	15	40.78%
57	56	Statler Commissary		9/25/2012	0	56,940	14	14	0.00%
58	57	Harriman Hall		10/5/2012	4	56,924	10	14	28.11%
61	60	Norton Hall C11		10/18/2012	1	55,320	13	14	7.23%
62	61	Talbert Hall C12		10/30/2012	2	55,091	12	14	14.52%
64	63	Service Building		11/11/2012	0	47,792	12	12	0.00%
65	65	Allen Hall		11/20/2012	2	43,200	9	11	18.52%
25	23	Ellicott - Wilkeson		12/21/2012	6	151,162	32	38	15.88%
66	66	Slee Hall		12/30/2012	1	39,875	9	10	10.03%
67	67	Ketter Hall		1/3/2013	6	38,837	4	10	61.80%
68	68	Computing Center		1/7/2013	6	38,723	4	10	61.98%
69	69	Baker Chilled Water Plant		1/16/2013	0	38,284	10	10	0.00%
74	74	Mathematics Building		1/19/2013	6	33,629	2	8	71.37%
75	75	Jacobs Executive Development Center		1/21/2013	4	23,858	2	6	67.06%
76	77	Alfiero Center		1/23/2013	5	29,241	2	7	68.40%

Wireless Building Deployment order

(J. Bucklaew, 03-05-2009)

Number	Ranking	Building Name	Start-Date	END-Date	AP's Installed	Area	AP's New	AP's Est.	%complete
77	78	Service Center Building		1/30/2013	0	28,851	7	7	0.00%
78	79	Diefendorf Annex		2/2/2013	4	26,187	3	7	61.10%
79	80	Buffalo Materials Research Center		2/8/2013	0	24,698	6	6	0.00%
80	81	Hayes B/C		2/14/2013	0	24,000	6	6	0.00%
81	82	Ketter Hall Addition		2/20/2013	0	23,164	6	6	0.00%
82	83	North Campus Trailers		2/21/2013	3	18,000	2	5	66.67%
83	84	Butler Annex		2/26/2013	0	17,658	4	4	0.00%
84	85	Center for Tomorrow		3/1/2013	1	17,420	3	4	22.96%
85	86	Mackay Heating Plant		3/5/2013	0	16,181	4	4	0.00%
86	87	Hayes A		3/7/2013	1	12,070	2	3	33.14%
87	88	Campus Mail		3/10/2013	0	10,344	3	3	0.00%
88	89	Acheson Annex		3/12/2013	0	10,140	3	3	0.00%
89	90	Howe Building		3/15/2013	0	9,788	2	2	0.00%
90	91	Bissell Hall		3/16/2013	1	9,105	1	2	43.93%
91	92	Beck Hall		3/18/2013	0	6,442	2	2	0.00%
92	93	Baird Research		3/14/2013	5	6,262	-3	2	319.39%
93	94	Child care center North		3/15/2013	0	3,716	1	1	0.00%
94	95	Chemical Storage Building		3/16/2013	0	3,307	1	1	0.00%
95	96	Custodial Services (HRD)		3/17/2013	0	3,137	1	1	0.00%
96	97	Electrical substation		3/16/2013	1	2,976	0	1	134.41%